

FROM THE BUILDER

- Units 17, 18 and 19 CLOSED!!!
- COs Issued for units 15, 16 and 20
- Unit 9, 10, 12: trim and handrails complete, flooring complete, final paint started
- Unit 10: elevator complete
- Units 21-22: drywall point up, paint starting, countertops installed
- Units 23-25: countertop install underway, painting continues, trim prep underway
- Units 26-27: trim prep, cabinets delivered
- Units 28-29: trim installation underway, cabinets delivered, electrical trim out complete
- Units 30-34: plumbing complete, electrical continues, mechanical continues
- Units 35-38: roofing continues, plumbing complete
- Units 39-42: framing continues
- Overall: marina walkway decking continues, framing inspections passed for slips 74 and up, landscaping complete on units 9-20



Be on the lookout for another update in two weeks!