

FROM THE BUILDER

- Units 18-20 ready for walk through
- Units 15-17 ready for walk through
- Units 12-14 floors are complete, electrical trimout, plumbing trimout finishing this week; paint finished
- Units 9-11 floors are being installed, primed for paint, electrical/plumbing trimout underway
- Units 21-22 counter tops are set, walls are primed, trim is complete
- Units 23-25 trim complete, cabinets are in
- Units 26-27 cabinets to be installed shortly, trim complete
- Units 28-29 cabinets are being delivered today, starting trim process beginning of next week, sheetrock finished,
- Units 30-34 shingles going on, mechanical and electrical rough-ins ongoing, deck boards on all rear decks
- Units 39-42 framing continues
- Units 21-29 siding touch up complete, pergolas & trellises to be completed by end of week



Be on the lookout for another update in two weeks!